

MEDFORD PARKS & RECREATION FACILITIES MANAGEMENT

HEALTHY LIVES | HAPPY PEOPLE | STRONG COMMUNITY

October 29, 2018

To Medford Citizens, Volunteers, Staff, and Project Supporters,

Here is a status update on the Olsrud Family Community Playground project.

Today we were informed by the playground manufacturer that the missing parts will not arrive in time for the planned Nov. 3-4 volunteer-led installation. In fact, we learned the parts supplier in Georgia has not yet completed Medford's order even though they had previously confirmed an Oct. 18 shipment date.

This is certainly an aggravating and frustrating development. At any rate, this weekend's volunteer build is postponed until we receive physical confirmation of parts shipment and a transit timeframe.

We are all eager to finish playground assembly, and we hope it can be done before the holiday season.

Sincerely,



Rich Rosenthal
Parks, Recreation and Facilities Director
City of Medford (Ore.)
541-774-2483



CONTINUOUS IMPROVEMENT | CUSTOMER SERVICE

701 N. COLUMBUS AVE. | MEDFORD, OR 97501 | 541.774.2400
WWW.PLAYMEDFORD.COM | PARKS@CITYOFMEDFORD.COM



COMMUNITY ENRICHMENT EXCELLENCE EXCEPTIONAL CUSTOMER SERVICE INNOVATION

